

**AGENDA ITEM: Consent 8**

**CITY OF TULARE, CA  
AGENDA ITEM TRANSMITTAL SHEET**

**Submitting Department: Engineering / Project Management**

**For Council Meeting of: March 3, 2020**

**Documents Attached:**  Ordinance  Resolution  Staff Report  Other  None

**AGENDA ITEM:**

Accept as complete the contract with 99 Pipeline, Inc. of Porterville, CA for work on Project EN0083, a street and utility improvement project on Sonora Avenue. Authorize the City Engineer to sign the Notice of Completion, and direct the City Clerk to file the Notice of Completion with the Tulare County Recorder’s Office.

**IS PUBLIC HEARING REQUIRED:**  Yes  No

**BACKGROUND/EXPLANATION:**

This project is a street and utility improvement project on Sonora Avenue between West Street and E Street. The project will reconstruct the street section and will include ADA compliance improvements to intersection curb returns, drive approaches and alley/sidewalk intersections that fall within the project limits. Additionally, it will address necessary water, sewer and storm drain improvements within those limits. The need for the project was identified through the City’s Pavement Management System and the review of the condition of the City’s utility infrastructure. This project was included and approved as a part of the City’s 2017-2022 transportation and utility CIP program budget.

On March 19, 2019, the City Council awarded a contract to 99 Pipeline, Inc. of Porterville, CA in the amount of \$2,409,678.82. On August 15, 2019, the Board of Public Utilities approved a budget and contract amendment for the installation of additional water mainline and associated services due to unknown conditions that were discovered through the construction of the work.

The project was funded through a combination of Gas Tax, Measure R, LTF, Water and Sewer funds.

A summary of contract costs is as follows:

Approved Contract Amount:	\$ 2,409,678.82	
BPU Authorized Amendment:	\$ 135,477.08	
Bid Item Quantity Adjustments	\$ 61,943.77	(2.57%)
Contract Change Orders – Various:	<u>\$ 57,982.67</u>	(2.41%)
<b>Total Construction Contract Cost:</b>	<b>\$ 2,665,082.34</b>	

Additional work consisted of changes made by the Water and Sewer Departments due to unforeseen and differing field conditions, replacement of additional damaged curb and gutter, replacement of additional storm drain mainline per the City’s masterplan, and other various bid item quantity adjustments.

All work required of 99 Pipeline, Inc. under this contract has been completed in accordance with the approved plans and specifications.

**STAFF RECOMMENDATION:**

Accept as complete the contract with 99 Pipeline, Inc. of Porterville, CA for work on Project EN0083, a street and utility improvement project on Sonora Avenue. Authorize the City Engineer to sign the Notice of Completion, and direct the City Clerk to file the Notice of Completion with the Tulare County Recorder's Office.

**CITY ATTORNEY REVIEW/COMMENTS:**  Yes  N/A

**IS ADDITIONAL (NON-BUDGETED) FUNDING REQUIRED:**  Yes  No  N/A

**FUNDING SOURCE/ACCOUNT NUMBER:**

EN0083-050-0601

122 – Gas Tax (RMRA – SB1)

643 - LTF

021 – Measure R-Local

780 – Water Bonds

615 – Sewer Wastewater CIP

**Submitted by: Nick Bartsch**

**Title: Sr. Project Manager**

**Date: February 18, 2020**

**City Manager Approval: \_\_\_\_\_**

**RECORDING REQUESTED BY:  
CITY OF TULARE**

**AND WHEN RECORDED MAIL TO:**

**City Clerk  
City of Tulare  
411 East Kern Avenue  
Tulare, CA 93274-4257**

**PURSUANT TO GOVERNMANET CODE SECTION 6103,  
NO RECORDING FEE REQUIRED.**

## **NOTICE OF COMPLETION**

**NOTICE IS HEREBY GIVEN THAT:**

- 1. The City of Tulare, a Municipal Corporation, whose address is 411 East Kern Avenue, Tulare, California, is the owner of the real property, public works, or structure hereinafter described.**
- 2. The nature of the title of the stated owner is: In fee**
- 3. On the 3<sup>rd</sup> day of March, 2020, a work of improvement on real property hereinafter described was completed pursuant to a contract to which Title 15 of Part 4 of Division 3 of the Civil Code applies.**
- 4. The name of the Contractor who performed said work of improvements pursuant to such contract with the City of Tulare is 99 Pipeline, Inc., whose address is 851 W. Morton, Suite A, Porterville, CA 93258. The surety on said contract is Tokio Marine HCC.**
- 5. The real property or public works or structure is described as follows:  
  
Sonora Avenue Improvements, Project No. EN0083.**

**Dated: \_\_\_\_\_, 2020**

**CITY OF TULARE  
A Municipal Corporation,**

**By: \_\_\_\_\_  
Michael W. Miller, City Engineer**

### **VERIFICATION**

**I am the City Engineer of the City of Tulare and am authorized to make this verification on behalf of the City. I have read the foregoing Notice of Completion, know the contents thereof, and believe it to be true and correct to the best of my knowledge.**

**I declare under penalty of perjury under the laws of the State of California that the foregoing is true and correct.**

**Executed on \_\_\_\_\_, 2020 at Tulare, California.**

**By: \_\_\_\_\_  
Michael W. Miller, City Engineer**